


## 4.3.6 PERFORMANCE REPORT OF WORKS TO BE CONSIDERED FOR ELIGIBILITY

1.	Name of work / Project & Location	Construction of Government Medical College, Kannauj (Uttar Pradesh)
2.	Agreement No.	Agreement No 669 / 26 अ प्र 2006 Dated 04.08.2006
3.	Estimated Cost	Rs 351.42 Crores
4.	Tendered Cost	Rs 351.42 Crores
5.	Date of Start	October 2006
6.	Date of completion	
	i) Stipulated Date of Completion ( as mentioned in work order )	December 2013
	ii) Actual Date of Completion	December 2013
7.	i) Status of Compensation (Not Levied / Levied / Not Decided )	Not Levied
	ii) Amount of compensation levied for delayed completion, if any	None
8.	Amount of reduced rate items, if any.	Nil
9.	Whether any litigation / arbitration case pending / in progress in respect of this work.	Nil
10.	Performance Report	
	1) Quality of Work	Very Good
	2) Financial Soundness	Very Good
	3) Technical Proficiency	Very Good
	4) Resourcefulness	Very Good
	5) General Behaviour	Very Good
11.	Remarks ( if any ):	
	Dated:	Engineer-in-Charge Equivalent to EE with stamp



**Satish Chandra Rai**  
Addl Project Manager, UPRNN Ltd  
AUTHORISED SIGNATORY

(S. C. RAI)  
ADDL. PROJECT MANAGER  
U.P. Rajkiya Nirman Nigam Ltd.  
Aiwar Unit, Aiwar

**CERTIFICATE REGARDING COMPLETION OF WORK/  
PERFORMANCE OF CONTRACTOR**


Annexure-IV


Name & Address of the Client: **Govt. Medical College, Kannauj**  
Medical Education Department Govt. of U.P.

Details of work Executed by: **U.P. Rajkiya Nirman Nigam Ltd. Alwar**

1	Name of Work with Brief Particulars	Const. of Govt. Medical College Kannauj (U.P.)
2	Agreement NO. & Date	G.O. No. 669/26-33-2006 Dated 04.08.2006
3	Date of Commencement of Work	October, 2006
4	Stipulated date of Completion	December, 2013
5	Actual date of Completion	December, 2013
6	Details of compensation levied for delay, if any	NIL
7	Total Sanction Cost/Total Value of Completed Work (As per G.O. No. 91/26 व.प-2011-जी-87/2006 Dated 08.02.2011)	Rs. 35142.62 Lac / Rs. 35142.62 Lac
8	Name and address of the Authority under whom works executed	Govt. Medical College Kannauj (U.P.) (PRINCIPAL)
9	Whether the contractor employed qualified Engineers/Overseer during execution of work.	Yes
10	(i) Quality of work (Indicate grading Outstanding /Very Good/Good/Poor) (ii) Amount of work paid on reduced rates, if any	(i) Good  (ii) No Reduction
11	(i) Did the contractor go for arbitration (ii) If yes, total amount of claim (iii) Total Amount Awarded	No N.A. N.A.
12	Comments on Capabilities of the Contractor: a) Technical Proficiency b) Financial Soundness c) Mobilization of adequate T&P d) Mobilization of Manpower e) General Behaviour	Outstanding/Very Good/Good/Poor ✓ Outstanding/Very Good/Good/Poor Outstanding/Very Good/Good/Poor Outstanding/Very Good/Good/Poor Outstanding/Very Good/Good/Poor

Note: All Columns should be filled in properly.  
Copies of relevant GOs attached.

  
(S. C. RAI)  
ADDL. PROJECT MANAGER  
U.P. Rajkiya Nirman Nigam Ltd.  
Alwar Unit, Alwar

  
(PRINCIPAL)  
SIGNATURE OF OFFICER  
प्रधानाचार्य  
राजकीय मेडिकल कालेज  
कन्नौज

TO WHOM SO EVER IT MAY CONCERN

In reference to the Certificate dated 26 May 2015, under mentioned details are certified for the completed work - Government Medical College, Kannauj constructed by Uttar Pradesh Rajkiya Nirman Nigam -

1. UPRNN - the State Government Construction Undertaking has executed the work with full Engineering, Procurement & Construction practices on the basis of Government Order issued in this regard.
2. The height of Medical College building is above 25 meters and involves RCC Structural works, Electrification works, HVAC, Finishing works like glazing, Roads & drain etc.
3. The Medical College building covers an area more than 50,000 SqM.

This certificate is being issued to UPRNN on the request for participating in tendering outside Uttar Pradesh.

  
Project Manager

प्रकार प्रभारी  
उ० प्र० नि० नि० लि०  
मेडिकल कॉलेज आवासीय इकाई  
कानूज

  
(S. C. Rai)  
ADDL. PROJECT MANAGER  
U.P. Rajkiya Nirman Nigam Ltd.